

#### **AGENDA ITEM NO: 5**

Report To: Education & Lifelong Learning Date: 19 January 2010

Committee

Report By: Acting Director of Education Report EDUC/01/10/AG/EM

and Chief Financial Officer

Contact Officer: Andrew Gerrard Contact No: 01475

712484

Subject: Capital Programme 2009/12 -

**Progress** 

#### 1.0 PURPOSE

1.1 Purpose of the report is to update the Committee in respect of the status of the projects forming the Education Capital Programme and to highlight the overall financial position.

## 2.0 SUMMARY

- 2.1 This report advises Committee in respect of the progress and financial status of the projects within the overall Education Capital Programme.
- 2.2 The Capital Programme has been revised to reflect the revised School Estate Funding Model approved by Committee on 8<sup>th</sup> September 2009 and covers the period 2009-2012. New projects, approved at the meetings of 18<sup>th</sup> August 2009 and 8<sup>th</sup> September 2009 have been added and project budgets have been adjusted in line with the approved funding model.
- 2.3 Overall the Committee is projecting to contain the costs of the 2009/12 Capital Programme within available budgets.
- 2.4 Appendix 1 contains details of the projected spend and cashflow for the Capital Programme over the 3 years of the current programme.

#### 3.0 RECOMMENDATION

3.1 That the Committee note the progress on the specific projects detailed in Appendix 1.

Albert Henderson Acting Director of Education 11<sup>th</sup> December 2009

Alan Puckrin Chief Financial Officer 11<sup>th</sup> December 2009

#### 4.0 BACKGROUND

- 4.1 This report shows the current position of the approved Education Capital Programme reflecting the allocation of resources approved by the Committee at the meeting on 8<sup>th</sup> September 2009. This allocation forms the basis of the School Estate Programme to completion.
- 4.2 The School Estate Strategy approved by the Committee gives a comprehensive programme which will enable the Council's entire school stock to be modernised. The programme runs for more than 12 years. The Education Capital Programme detailed in this report shows details of projects which will incur expenditure up to March 2012

#### 5.0 PPP SCHOOLS PROJECTS

- 5.1 Although they do not form part of the Capital Programme the four PPP schools are a significant part of the School Estate Management Plan and it is appropriate to report on the progress of building works in this report.
- 5.2 All Saints' Primary is progressing well but is slightly behind programme. The Contractor has issued a revised programme to completion to ensure handover is achieved as scheduled. The external works are behind programme and because work is weather dependant this remains a concern. The Contractor is reporting weekly on progress compared with the revised programme. Internally work is progressing well and finishing trades, furniture installation and final fix services are well advanced. The School is scheduled to be handed over on 15<sup>th</sup> February 2009. A verbal update on progress will be given at the meeting.
- 5.3 Aileymill Primary is progressing well and is currently on programme. External works are well advanced and should be completed on programme. Internally work is progressing well and finishing trades, furniture installation and final fix services are well advanced. The School is scheduled to be handed over on 15<sup>th</sup> February 2009
- 5.4 Notre Dame High School is progressing well and is currently slightly ahead of programme. Groundworks are well advanced, with site remodelling carried out. Ground stabilisation and retaining structures are progressing, with the crib walls to the pitches complete. The culvert diversion/renewal and piling are complete. Foundations are well advanced and the concrete frame erection has commenced.
- 5.5 Clydeview Academy is progressing well and is currently slightly ahead of programme. Piling and groundworks are progressing, with the West block complete and Concrete frame commenced.

### 6.0 SHARED CAMPUS

6.1 Tenders for the Design Team Appointment were issued on 24<sup>th</sup> November, to be returned on 19<sup>th</sup> January. The Tenders will be evaluated and it is anticipated that a Design Team will be appointed in late February. The School Estate Team are continuing to work on producing the full briefing documents for issue to the successful design Team on appointment. The project is slightly behind the original Programme. A revised programme has been produced to ensure the site start date is achieved.

## 7.0 ST COLUMBA'S HIGH SCHOOL

7.1 Work on the preparation of the brief and accommodation schedule has commenced and the School Estate Team have consulted with the school on the development of the curriculum model in order to finalise the accommodation schedule. It is anticipated that the brief and accommodation schedule will be agreed with the school and issued to the Design Team by the end of February. Briefing sessions have been held with the Parent Council to apprise them of the ongoing development of the project. A working group has been set up to monitor the progress of the project.

#### 8.0 PRIMARY SCHOOL REFURBISHMENTS

- 8.1 Design work for the refurbishment of Earnhill Primary School (for Sacred Heart PS and St Gabriel's PS) is progressing well. The scheme design has been prepared and Pupils, Staff and Parents have been consulted on the proposals. The Scheme Design has been agreed and the Design Team are progressing the Detail Design. The scheme design cost plan was marginally in excess of the approved budget and an action plan has been drawn up to bring the design back on budget during development of the detail design. An OJEU notice has been issued for Contractors for the Project, with responses due on 18<sup>th</sup> January. The project is currently on programme.
- 8.2 Design work for Overton Primary School (for Overton PS and Highlander's Academy PS) has commenced and is progressing well. The Scheme Design has been prepared and Pupils, Staff and Parents have been consulted on the proposals. The Scheme Design has been agreed and the Design Team are progressing the Detail Design. The scheme design cost plan was in excess of the approved budget and an action plan has been drawn up to bring the design back on budget during development of the detail design. An OJEU notice has been issued for Contractors for the Project, with responses due on 25<sup>th</sup> January. The project is currently slightly behind programme.

#### 9.0 FINANCIAL IMPLICATIONS

- 9.1 The spend at 30th November 2009 is £2.580M from an approved budget of £5.960M. This is expenditure of 43% of the budget after 58% of the year. The estimated expenditure for 09/10 is £5.508M, 5% less than the original projection. This has been caused by re-phasing of projects and reductions in project budgets due to revisions in inflation allowances.
- 9.2 The current budget is £134,210M, made up of £56.750M Supported Borrowing and £77.460M Prudential Borrowing. The Current Projection is £134,210M.

9.3	Education and Lifelong Learning	Approved Budget £000	Current Position £000	Overspend / (Underspend) £000
	Total School Estate	132,740	132.740	-
	Total Non School Estate	1,470	1,470	-
	Total	134,210	134,210	-

9.4 Please refer to the status reports for each project contained in Appendix 1.

## 10.0 CONSULTATION

- 10.1 There are no direct staffing implications in respect of the report and as such the Head of Organisational Development & Human Resources has not been consulted.
- 10.2 There are no legal issues arising from the content of this report and as such the Head of Legal & Administration has not been consulted.

### 11.0 EQUALITIES

11.1 There are no equalities issues.

# 12.0 LIST OF BACKGROUND PAPERS

12.1 Education Capital Programme Technical Progress Reports December 2009. (A technical progress report is a project specific report which details the financial and progress position for current projects which have a legal commitment).

# CAPITAL REPORT APPENDIX 1

# COMMITTEE: EDUCATION & LIFELONG LEARNING



	1	2	3	4	5	6	7	8	9	10	11	7
	Est Total	Actual to	Approved	Revised Est	Actual to		-	Est Future		<u>Original</u>	Current	
Project Name	Cost	31/3/09	Budget 2009/10	2009/10	30/11/09	Est 2010/11	Est 2011/12	Years Years	Start Date	Completion Date	Completion Date	<u>Status</u>
			2000/10							<u> </u>	<u> </u>	
	£000	£000	£000	£000	£000	£000		£000				
SEMP - Capital Programme Projects	100	5.4	10	16	_	0	0	0	M 07		0 4 00	
Greenock High - Pitch Upgrade / Changing Rooms Greenock High - General Refurbishment	100 226	54 110	46 80	46 116	92	0	0	0	Mar-07 Jul-07	-	Oct-09 Aug-09	Works complete except flood light works now on site. Complete August 2009.
Wellington - General Refurbishment	234	68	148	166	167	0	0	0	Mar-08	_	Aug-09 Aug-09	Complete August 2009.
Post Occupancy Evaluation Works - Various	60	11	49	49	1	ő	0	0	Jun-07	_	Mar-10	Phased works on-going.
St Stephen's HS General Refurbishment	240	12	133	78	89	150	0	0	Apr-09	-	Aug-10	Phased works on-going. PE Dept refurbishment complete.
Port Glasgow HS General Refurbishment	60	0	145	55	53	5	0	0	Apr-09	-	Aug-09	Complete August 2009.
Lilybank School - Adaptions	68	2	63	66	51	0	0	0	Mar-09	-	Aug-09	Complete August 2009.
Ardgowan Refurb Phase 1	332	0	240	322	25	10	0	0	Jun-09	-	Dec -09	Works ongoing.
Kilmacolm PS Refurb Phase 1	230	0	240	220	124	10	0	0	Jun-09	-	Nov -09	Works ongoing, Window replacement on site.
Lady Alice PS Refurbishment Phase 1 Moorfoot PS Refurbishment Phase 1	250	11	229 193	229 233	157 200	10	0	0	Jul- 09	-	Oct -09	Works complete except courtyard works.
St Mary's PS Refurbishment Phase 1	290 250	47	240	233 240	93	10 10	0	0	Jun-09 Jul- 09	_	Oct-09 Jan -10	Works complete except window seal repairs. Works ongoing.
St John's PS Refurbishment Phase 1	276	21	219	240	208	10	0	0	Jul- 09 Jul- 09	_	Dec -09	Works ongoing.  Works complete except corridor doors.
St Ninian's PS Disabled Access	108	8	77	95	90	5	0	0	Jul- 09	-	Dec-09	Work complete.
Kings Glen Decant School Upgrade	50	20	120	0	0	30	0	0	Jun-08	-	tba	Floor finishes carried out. Balance of funding to be allocated.
Sacred Heart Decant School Upgrade	300	0	0	0	0	0	300	0	Oct-11	-	Jan-12	
Wemyss Bay PS - Pitch Upgrade	317	12	372	295	282	10	0	0	Jul-09	-	Sep-09	Complete.
Roads Improvement Work PPP Primary School	20	0	56	10	0	10	0	0	Oct-09	-	Mar-10	Works complete at Aileymill PS.
PPP Primary Schools Interactive Boards	130	0	130	130	0	0	0	0	Nov-09	-	Dec-09	Tenders issued.
St Patrick's PS - Boiler Upgrade	156	6	89	145	140	5	0	0	Jun-09	-	Aug-09	Complete August 2009
Inverclyde Academy 3G Pitch Mearns Centre Interim Refurbishment	460 200	0	0	440 180	10	20 20	0	0	Oct-09 Jan-10	-	Dec-09 Mar-10	On site.
Balance of Lifecycle Fund 09/10	200	0	26	160	19	0	0	0	Jan-10	-	Mai-10	Design work underway.  Allocated to St Patrick's Boiler replacement
Balance of Contingency 09/10	32	0	131	32	0	ő	0	0				Allocated to ot 1 attrox 3 Bollet replacement
Earnhill PS - Refurbishment	4,064	10	253	130	23	1,786	2,033	105	Jul-10	-	Jul-11	Design at Detail Design Stage
Overton / Highlanders Refurbishment	5,004	0	329	175	10	1,801	2,902	126		-	Oct-11	Design at Detail Design Stage
Demolish Ravenscraig PS	158	0	0	0	1	158	0	0	Feb-10	-	Mar-10	Tenders issued
Balance of Lifecycle Fund 10/11	160	0	0	0	0	160	0	0				
Balance of Contingency 10/11	100	0	0	0	0	100	0	0				
Gourock HS - Refurb for St Columba's	15,660	0	151	60	0	476	3,554	11,570	Jul-11	-	Jun-13	Brief Being Prepared
Inverkip PS -Refurb ASN School - New Build	895	0	0	40	U	34 548	833 37	28 12,156	Jun-11 Mar-12	-	Mar-12 Jun-13	Drief hairer Dramauad
Road Improvements PPP Secondaries	12,781 547	0	56	40	0	348 0	547	12,130	Mar-11	-	Apr-11	Brief being Prepared
Demolish Greenock Academy	497	0	0	0	0	0	497	0	Oct-11	_	Dec-11	
Demolish St Gabriels PS	132	0	0	0	0	ő	132	0	Oct-11	_	Dec-11	
Demolish Kings Glen PS	221	0	0	0	0	0	221	0	Dec-11	-	Feb-12	
PPP Secondary Schools Interactive Boards	400	0	0	0	0	0	400	0	Mar-11	-	Apr-11	
Balance of Lifecycle Fund 11/12	277	0	0	0	0	0	277	0				
Balance of Contingency 11/12	100	0	0	0	0	0	100	0				
Complete on site	11,365	10,693	669	669	128	3	0	0				
Non Prudentially Funded SEMP	56,750	11,085	4,484	4,466	1,953	5,381	11,833	23,985				
THORITICAL PURIOUS SERVIE	30,730	11,000	4,404	+,400	1,533	3,301	11,000	23,803				
SEMP-Prudentially Funded Projects												
Port Glasgow Shared Campus Secondary School	37,052	0	484	50	35	1,359	10,029	25,614	Jul-11	Jul-13	Jul-13	Consultant Selection Process ongoing, Brief Development Ongoing
Complete on site	38,938	37,998	940	940	622	0	0	0				
	75,990	37,998	1,424	990	657	1,359	10,029	25,614				
Tatal OFMD Carrier	100 = 10	10.000	F 44-	p /=-	0.01-	0 = 10	64.656	10 = -				
Total SEMP Capital	132,740	49,083	5,908	5,456	2,610	6,740	21,862	49,599				
Non-SEMP Prudentially Funded Projects												
Non-SEMP Prudentially Funded Projects Complete on site	1,470	1,418	52	52	-30	0	0	_				
Complete on site	1,470	1,418				0	0	0				
	1,470	1,710	02	02		J	3	0				
TOTAL non-SEMP CAPITAL	1,470	1,418	52	52	-30	0	0	0				
TOTAL ALL CAPITAL PROJECTS	134,210	50,501	5,960	5,508	2,580	6,740	21,862	49,599				
						T						