

Report To:	Education & Communities Committee	Date:	4 September 2018
Report By:	Head of Inclusive Education, Culture & Communities and Chief Financial Officer	Report No:	EDUCOM/54/18/MM
Contact Officer:	Grant McGovern	Contact No:	712828
Subject:	Communities Capital Programme 2018 - 2021 Progress		

#### 1.0 PURPOSE

1.1 The purpose of the report is to update the Committee in respect of the status of the projects forming the Communities Capital Programme and to highlight the overall financial position.

#### 2.0 SUMMARY

- 2.1 This report advises the Committee in respect of the progress and financial status of the projects within the Communities Capital Programme.
- 2.2 Overall the Committee is projecting to contain the costs of the 2018-2021 Capital Programme within available budgets.
- 2.3 Appendix 1 contains details of the projected spend and cashflow for the Capital Programme over the 2 years of the current programme together with a projected allocation for future years.
- 2.4 Expenditure at 26 July 2018 is 21.35% of the 2018/19 approved budget (22.07% of the revised projection). Slippage of £55K (3.28%) is projected in connection with the Birkmyre Park Pitch Improvement project reflecting the tender return position which is below original budget allocation.

#### 3.0 RECOMMENDATIONS

3.1 That the Committee notes the progress with the specific projects as detailed in Appendix 1.

Grant McGovern Head of Inclusive Education, Culture & Communities Alan Puckrin Chief Financial Officer

# 4.0 BACKGROUND

4.1 This report shows the current position of the approved Communities Capital Programme reflecting the allocation of resources approved by the Full Council on 16 March 2018.

# 5.0 WATT COMPLEX REFURBISHMENT

- 5.1 The current funding is being prioritised to address essential repairs to the external envelope, ensuring that the building is wind, watertight and safe. As previously reported to Committee, the following advance / preparatory works have been carried out and completed to date:
  - Advance contract for dry rot works was carried out and completed in 2016.
  - Emergency works to stonework addressing priority pinnacles and towers.
  - Phase 1 priority stone repair works.
  - Renewal of existing fire and intruder alarm installations funded from the Core Property Services allocation (Fire Risk / Statutory Compliance budgets) as reported to the Environment & Regeneration Committee.
  - Racking and temporary artefact protection measures.
  - Exhibit removal/relocation including storage of fine art works and removal of wet specimens.
- 5.2 Work on the main contract commenced on site in November 2017 to originally complete by August 2018. The current position with the works is as follows:
  - Library mid chimney rebuild 95% complete.
  - West Chimney rebuild 50% complete.
  - Watt Street stone indents 90% complete.
  - Kelly Street stone indents 50% complete.
  - Watt Street boundary wall cleaned.
  - Slating of roof to commence with 8 pallets of slate delivered to site.
  - Framing around lift shaft formed.
  - Wall Linings to Watt Hall 75% complete.
  - Refit floor boards first floor library in progress.
- 5.3 The works have experienced some delay on site in connection with adverse weather over the winter period and also in connection with materials availability (stone) which has now been sourced from an alternative quarry. The current projected completion date is November 2018. As previously reported, the project has qualified for grant funding via Historic Environment Scotland (HES) and the formal agreements and grant amounts have now been confirmed. The overall cost of the project as shown within Appendix 1 has now been updated to include the HES grant funding of £260K.

# 6.0 NEW COMMUNITY FACILITY BROOMHILL

6.1 The main Broomhill Gardens and Community Hub project completed in June 2017 and is now operational. The remaining expenditure associated with this budget concerns the re-siting of equipment and greenhouses from Caddlehill Street and Environmental works which commenced in July 2018 and are scheduled to complete by October 2018.

# 7.0 INVERKIP COMMUNITY HUB – STORAGE

7.1 Provision of £50K was made in the 2018/19 budget to expand/increase the storage provision at the recently completed Inverkip Community Hub facility. Design work is on-going in respect of the proposals which have been adapted to meet the building users' requirements in consultation with the Hub Committee.

# 8.0 INDOOR BOWLING INVESTMENT

8.1 Provision of £100K was made in the 2018/19 budget to carry out works at the Indoor Bowling facility operated by Inverclyde Leisure. At the special meeting of the Education & Communities Committee in June 2018 approval was given to the procurement of a new carpet and lighting through Inverclyde Leisure with any balance of funding allocated to further improvements to the facility. Inverclyde Leisure are currently finalising details for the new carpet and lighting element of the works with a start in July 2018 and completion in line with the start of the new season. A further list of potential improvements is also being prepared in consultation with Officers with a view to maximising the return on the £100K investment.

# 9.0 LADY ALICE BOWLING CLUB

9.1 Provision of an additional £65K was made in the 2018/19 budget to augment the existing Capital budget of £145K. The current Appendix 1 has been updated to reflect to reflect the total allocation. Officers within Legal Services are currently investigating the Common Good title position and the possibility of altering these through the appropriate legal process which will include a public consultation, to allow a long term lease to be offered to the Club. This would then allow the Club to apply for Lottery or other external funding to supplement the current allocation.

# **10.0 BIRKMYRE PARK PITCH IMPROVEMENTS**

10.1 The May 2018 Committee approved the acceptance of the most economically advantageous tender for the project and remitted the matter to the Policy & Resources Committee for approval. The May Policy & Resources Committee subsequently approved acceptance in the absence of a contribution from St Columba's School. A formal legal acceptance for the contract was issued in early June and works commenced on site late June to complete by November 2018. The previously reported budget was £414K which included a £50k anticipated contribution from St Columba's School and a capital funded from current revenue (CFCR) contribution of £14K virement approved at the September 2017 Committee. The current appendix 1 reflects the revised budget position.

# 11.0 INDOOR SPORTS FACILITY FOR TENNIS

11.1 Inverclyde Leisure (IL) have prepared a business case and stage 1 assessment in respect of the provision of a facility within the existing Rankin park site with a view to seeking funding from the Lawn Tennis Association (LTA) and Sportscotland to augment the Council funding that has been made available. The current timeline for LTA consideration of applications is August 2018 after which, and subject to approval, IL will proceed with the development of a full business plan with an updated report in October 2018

# 12.0 INVERCLYDE LEISURE SPEND TO SAVE

12.1 Provision of £1.3m was made in the 2018/19 budget to invest in two projects at Boglestone

Community Centre and Lady Octavia Sports Centre through a spend to save arrangement with Inverclyde Leisure. Inverclyde Leisure have prepared a business plan for each facility with proposed works involving re-configuration of internal layouts to improve/increase the facilities available. Final proposals are subject to more detailed building surveys which are presently ongoing.

# 13.0 LEISURE PITCHES ASSET MANAGEMENT PLAN

13.1 The January 2018 Committee approved the Leisure Pitches Strategy Asset Management Plan and remitted to the budget process the allocation of additional funding to augment the existing Repairs and Renewals Fund allowances for repair and renewal of non-School Estate pitches. The current appendix 1 reflects the allocations over the period 2018-21. The 2018/19 allocation is addressing the rejuvenation of three full size pitches at Drumshantie Road, Gourock, Broomhill, Greenock and Parklea Pitch 1, Port Glasgow. The works were tendered in a single contract with a formal acceptance issue in June and with works currently ongoing to complete by August 2018.

# 14.0 IMPLICATIONS

#### Finance

- 14.1 The expenditure at 26<sup>th</sup> July 2018 is £358K compared to an approved budget of £1.677m. This is expenditure of 21.35% of the approved budget after 33% of the year. The Committee is projecting to spend £1.622m with net slippage of £55K (3.28%) being reported in connection with the tender return position on the Birkmyre Park Pitch Improvements project.
- 14.2 The current budget is £6.873m for Communities projects. The Current Projection is £6.873m.

14.3	Education & Communities	Approved Budget £000	Current Position £000	Overspend / (Underspend) £000	Comments
	Total Communities	6,868	6,868	-	
	Total	6,868	6,868	-	

#### Legal

14.4 There are no legal issues.

#### **Human Resources**

14.5 There are no human resources issues.

# Equalities

14.6 Has an Equality Impact Assessment been carried out?

	YES (see attached appendix)
Х	NO - This report does not introduce a new policy, function or strategy or recommend a change to an existing policy, function or strategy. Therefore, no Equality Impact Assessment is required. See below.

Individual projects consider DDA issues as part of the development of the detailed designs and Building Standards approval (where required). There are no equalities issues.

# Repopulation

14.7 The regeneration works outlined in this report should contribute to retaining and increasing the population within the area. There are no repopulation issues.

# **15.0 CONSULTATION**

- 15.1 The report has been jointly prepared by the Corporate Director Education, Communities & Organisational Development and the Chief Finance Officer.
- 15.2 There are no direct staffing implications in respect of the report and as such the Head of Organisational Development, HR and Communications has not been consulted.
- 15.3 There are no legal issues arising from the content of this report and as such the Head of Legal and Property Services has not been consulted.

# 16.0 LIST OF BACKGROUND PAPERS

16.1 Communities Capital Programme Technical Progress Reports July 2018. (A technical progress report is a project specific report which details the financial and progress position for current projects which have a legal commitment).

# COMMUNITIES CAPITAL REPORT

# COMMITTEE: EDUCATION & COMMUNITIES

_			
11	Current Completion Date		
10	<u>Original</u> <u>Completion</u> <u>Date</u>		
6	Start Date		
8	Future Years		000000000000000000000000000000000000000
7	Est 2020/21 Future Years	<u>5000</u>	0 0 0 0 0 0 0 0 0 0 0 0 0 0
9	Est 2019/20	0003	439 0 40 40 44 4700 4470 141 0 2,394 0
5	<u>Actual to</u> 26/07/18	<u>5000</u>	282 75 0 0 0 358 358
4	Revised Est 2018/19	<u>5000</u>	903 207 207 5 5 5 5 60 0 0 100 39 39 39
3	Approved Budget 2018/19	<u>5000</u>	903 207 207 5 5 5 343 343 0 0 100 39 39 39
2	Actual to 31/3/18	<u>5000</u>	1,540 0 5 32 87 87 2,432 2,432
-	Est Total Cost	<u>5000</u>	2,110 1,747 50 100 210 210 364 470 830 361 126 6,868
	Project Name		Communities Watt Complex Refurbishment New Community Facility Broomhill Inverkip Community Hub Storage Indoor Bowling Investment Lady Alice Bowling Club Birkmyre Park Pitch Improvements Indoor Sports Facility For Tennis Indoor Sports Facility For Tennis Inverciyde Leisure Spend to Save - Lady Octavia Sports Centre Inverciyde Leisure Spend to Save - Boglestone Community Centre Leisure Pitches AMP - Lifecycle Fund Complete On Site

Appendix 1