

AGENDA ITEM NO: 5

Report To: Education & Lifelong Learning Date: 7 September 2010

Committee

Report By: Corporate Director Education Report EDUC/56/10/AG/EM

and Communities and Chief

Financial Officer

Contact Officer: Andrew Gerrard Contact No: 01475

712484

Subject: Capital Programme 2010/13 -

Progress

1.0 PURPOSE

1.1 Purpose of the report is to update the Committee in respect of the status of the projects forming the Education Capital Programme and to highlight the overall financial position.

2.0 SUMMARY

- 2.1 This report advises Committee in respect of the progress and financial status of the projects within the overall Education Capital Programme.
- 2.2 The Capital Programme has been updated to reflect the revised School Estate Funding Model approved by Committee on 8th September 2009 and covers the period 2010-2013.
- 2.3 Overall the Committee is projecting to contain the costs of the 2010/13 Capital Programme within available budgets.
- 2.4 Appendix 1 contains details of the projected spend and cashflow for the Capital Programme over the 3 years of the current programme.

3.0 RECOMMENDATIONS

- 3.1 That the Committee note the progress on the specific projects detailed in Appendix 1.
- 3.2 That the Committee approve the issue of tender documents and grant delegated authority to the Head of Legal and Democratic Services to accept the lowest acceptable tender for Binnie Street Nursery provided it is within the approved project budget.
- 3.3 That the Committee approve the addition of Lady Alice Primary School Rewire to the Capital Programme, together with approval to go to tender.

4.0 BACKGROUND

- 4.1 This report shows the current position of the approved Education Capital Programme reflecting the allocation of resources approved by the Committee at the meeting on 8th September 2009. This allocation forms the basis of the School Estate Programme to completion.
- 4.2 The School Estate Strategy approved by the Committee gives a comprehensive programme which will enable the Council's entire school stock to be modernised. The programme runs for more than 12 years. It should be noted that a revision to the financial Model is being presented to this meeting of the Committee. The changes to timescales do not impact on the current capital programme 2010-2013. The Education Capital Programme detailed in this report shows details of projects which will incur expenditure up to March 2014.

5.0 PPP SCHOOLS PROJECTS

- 5.1 Although they do not form part of the Capital Programme the four PPP schools are a significant part of the School Estate Management Plan and it is appropriate to report on the progress of building works in this report.
- 5.3 Notre Dame High School is progressing well and is currently slightly ahead of programme. The roofing, external walling and windows are nearing completion and internal works are underway, with internal partitions nearly complete and services installations progressing with cable trays and trunking installed and wiring being installed. External works are also progressing, with the pitches and the MUGA all laid.
- 5.4 Clydeview Academy is progressing well and is currently slightly ahead of programme. The roofing, external walling and windows are nearing completion and internal works are underway, with internal partitions nearly complete and services installations progressing with cable trays and trunking installed and wiring being installed. External works are also progressing, with the pitches and the MUGA all laid.

6.0 SHARED CAMPUS

6.1 The School Estate Team and the Design Team have been working on proposals and the Stage B design has been signed off. Extensive consultation took place in May/June with pupils, staff and parents from all four schools and with pupils from feeder primary schools. It is planned that Stage C will be complete by mid September, in line with the programme.

7.0 ST COLUMBA'S HIGH SCHOOL

7.1 The School Estate Team and the Design Team have been working on proposals and the stage C design is nearing completion with a report expected this month. Consultation sessions were held with staff, pupils and parents in June, and further sessions are planned for September/October. The project is on programme.

8.0 PRIMARY SCHOOL REFURBISHMENTS

- 8.1 A letter of Acceptance for the Refurbishment of Earnhill for St Gabriel's/Sacred Heart was issued on 23rd July, work commenced on site on 30th August and is due to complete on 29th July 2011. The project is on budget.
- 8.2 Tender documents are due to be issued for the refurbishment of Overton Primary School for Overton /Highlander's in late August. They are due to be returned in early October and it is anticipated work will commence on site in November. This project is

behind programme. The project is on budget.

9.0 BINNIE STREET NURSERY

9.1 Design Work has now commenced on the project and it is anticipated that tenders will be issued in November, with work commencing on site in February 2011

10.0 SUMMER WORKS

- 10.1 A number of projects were progressed over the school summer holidays
 - St Stephen's High School Temporary Shared Campus Works Phase 2
 - Ardgowan Primary School Junior Toilet Refurbishment
 - St Patrick's Primary School Demolition of oil storage building, car park and access road improvements
 - Glenbrae Nursery Roof covering replacement and internal decoration/floor finishes
 - St Ninian's Primary School new fire alarm
 - Minor upgrading for Overton PS decant to King's Glen
 - Minor upgrading for Overton Nursery decant to Highlanders Academy
 - ECRA funded repairs to various Primary School Playgrounds
 - ECRA funded minor upgrading to various Primary Schools

11.0 NEW PROJECTS

- 11.1 Permission is requested to add a new project to the programme
 - <u>Lady Alice Primary School Rewire</u>. A recent inspection of the Electrical Installation indicates that the installation is in very poor condition and requires renewal. It is proposed to carry out a full rewire of the school. A budget cost for this work is still to be prepared however based on previous projects is likely to be in the region of £250,000. It will be funded from the Lifecycle allowance contained within the Capital Programme.

12.0 FINANCIAL IMPLICATIONS

- 12.1 The spend at 30th June 2010 is £0.293M from an approved budget of £6.8M. This is expenditure of 4.3% of the budget after 25% of the year. The cash flow forecast estimates expenditure should be 5% at 30th June.
- 12.2 The current budget is £144.96M, made up of £67.958M Supported Borrowing and £77.002M Prudential Borrowing. The Current Projection is £144.96M.

12.3	Education and Lifelong Learning	Approved Budget £000	Current Position £000	Overspend / (Underspend) £000
	Total School Estate	142,188	142,188	-
	Total Non School Estate	2,772	2,772	-
	Total	144,960	144,960	-

12.4 Please refer to the status reports for each project contained in Appendix 1.

13.0 CONSULTATION

- 13.1 There are no direct staffing implications in respect of the report and as such the Head of Organisational Development, HR and Performance has not been consulted.
- 13.2 There are no legal issues arising from the content of this report and as such the Head of Legal and Democratic Services has not been consulted.

14.0 EQUALITIES

14.1 There are no equalities issues.

15.0 LIST OF BACKGROUND PAPERS

15.1 Education Capital Programme Technical Progress Reports August 2010. (A technical progress report is a project specific report which details the financial and progress position for current projects which have a legal commitment).

CAPITAL REPORT APPENDIX 1

COMMITTEE: EDUCATION & LIFELONG LEARNING



	1	2	3	4	5	6	7	8	9	10	11	12	13	
S	Est Total	Actual to	Approved	Revised Est	Actual to	F-1 004 : **	F-1 001-11	F-1 00 1-11	F-1-004	Fotos X	01-15	<u>Original</u>	Current	20.0
<u>Project Name</u>	Cost	31/3/10	Budget 2010/11	2010/11	30/06/10	Est 2011/12	Est 2012/13	Est 2013/14	Est 2014/15	Future Years	Start Date	Completion Date	Completion Date	<u>Status</u>
			2010/11									<u>Dato</u>	<u> </u>	
	£000	£000	<u>0003</u>	<u>000£</u>	£000	£000	£000	<u>0003</u>	£000	£000				
TMD Conited December 2 Decises														
EMP - Capital Programme Projects ost Occupancy Evaluation Works - Various	60	21	39	20	_	0	0	_	0	0	Jun-07	_	Mar-11	Phased works on-going.
Stephen's HS General Refurbishment	240		96	39 96	17	0	0	1 0	0	0	Apr-09	-	Jun-11	Phased works on-going. PE Dept complete.
rdgowan Refurb Phase 1	343		33	33	-15	•	0	0	0	0	Jun-09	_	Dec -09	Works complete
Imacolm PS Refurb Phase 1	230	167	61	61	3		0	0	0	0	Jun-09	-	Nov -09	Works complete
dy Alice PS Refurbishment Phase 1	250	200	48	48	21		0	0	0	0	Jul- 09	-	Oct -09	Works complete.
porfoot PS Refurbishment Phase 1	290	269	19	19	-3		0	0	0	0	Jun-09	-	Oct-09	Works complete.
Mary's PS Refurbishment Phase 1	269	168	96	96	-2	<u> </u>	0	0	0	0	Jul- 09	-	Jul -10	Works complete.
John's PS Refurbishment Phase 1 ngs Glen Decant School Upgrade	276 50		35 30	35 30	-4 0		0	0	0	0	Jul- 09 Jun-08	-	Dec -09	Works complete
acred Heart Decant School Upgrade	300		0	30 0	0	v	0	0	0	0	Oct-11	-	Aug -10 Jan-12	Works complete.
pads Improvement Work PPP Primary School	20		13	13	0		0	1 0	0	0	Oct-09	_	Mar-10	Works complete.
earns Centre Interim Refurbishment	200	29	166	166	34	5	0	0	0	0	Jan-10	-	Aug-10	Works complete.
arnhill PS - Refurbishment	4,064	190	1,736	2,150	119	1,621	103	0	0	0	Aug-10	-	Jul-11	Acceptance issued. Start on site imminent.
verton / Highlanders Refurbishment	5,004		1,772	1,008	31		128	0	0	0	Oct-10	-	Nov-11	Tender issue imminent.
emolish Ravenscraig PS	49		38	38	25	0	0	0	0	0	Feb-10	-	Mar-10	Works complete.
lenbrae Nursery Window Replacement	15		0	15	0	0	0	0	0	0	A 40		Car. 40	On eite
: Michaels PS Link Footpath rdgowan PS Toilet Refurbishment	11 30		0	11 30	0	0	0		0	0	Aug-10	-	Sep-10	On site.
alance of Lifecycle Fund 10/11	161		160	30 161	0	0 n	0	ا م	0	0	Jul-10	-	Aug-10	Works complete.
alance of Contingency 10/11	116		172	116	0	-	0	0	0	0				
ourock HS - Refurb for St Columba's	15,298		523	703	49	3,272	8,807	2,182	321	0	Jun-11	-	Jun-13	Design development progressing.
verkip PS -Refurb	895		34	34	0	833	28		0	0	Jun-11	-	Mar-12	Brief issued.
SN School - New Build	12,304		588	417	0		6,440	2,120	268	0	Jun-11	-	Jun-13	Design development progressing.
oad Improvements PPP Secondaries	546	0	0	0	0	546	0	0	0	0	Feb-11	-	May-11	Brief to be prepared.
emolish Greenock Academy	497	0	0	0	0	497	0	0	0	0	Jul-11	-	Oct-11	
emolish St Gabriels PS emolish Kings Glen PS	132 221	0	0	0	U	132 221	0	0	0	0	Oct-11 Dec-11	-	Dec-11 Feb-12	
PPP Secondary Schools Interactive Boards	395	0	0	0	0	395	0	l 0	0	0	Mar-11	-	Apr-11	
emolish St Stephens HS	558		0	0	0	0	0	558	0	0	Mar-13	_	Apr-13	
emolish Lilybank	124		0	0	0	0	0	124	0	0	Mar-13	-	Apr-13	
alance of Lifecycle Fund 11/12	277		0	0	0	277	0	0	0	0				
alance of Contingency 11/12	100	0	0	0	0	100	0	0	0	0				
alance of Lifecycle Fund 12/13	345	0	0	0	0	0	345		0	0				
alance of Contingency 12/13	100	0	0	0	0	0	100		0	0				
alance of Lifecycle Fund 13/14 alance of Contingency 13/14	359 100	0	0	0	U	0	0	359 100	0	0				
alance of Contingency 13/14 alance of Lifecycle Fund 14/15	487	0	0	0	0	0	0	100	487	0				
alance of Contingency 14/15	100	0	0	0	Ŏ	0	ő	0	100	0				
uture Projects	9,927	0	0	0	0	0	201	2,631	1,760	5,335				
omplete on site	13,115		232	232	22	0	0	0	0	0				
lan Bourdandalla For 1, 105115	0= 0=	44.5=-	5 33 :			44.55-	10.1==	0.00	0.00-	F 22-				
on Prudentially Funded SEMP	67,858	14,873	5,891	5,551	302	14,937	16,152	8,074	2,936	5,335				
EMP-Prudentially Funded Projects														
ort Glasgow Shared Campus Secondary School	35,292	54	1,355	864	0	9,480	17,744	6,176	974	0	Jun-11	-	Jun-13	Design development progressing.
omplete on site	38,938	38,775	163	163	16	0	0	0	0	0				
	74,230	38,829	1,518	1,027	16	9,480	17,744	6,176	974	0				
TMD OFOR Foundard Product														
EMP-CFCR Funded Projects : Stephen's HS General Refurbishment	100		100	100	0	0	0	_	0	0	Apr-10	_	Mar-11	Phased works on-going.
. Otephen a no General Returbatilient	100		100	100	0		0	0	0	0	√hι-10	-	iviai-11	i naseu works on-going.
	150		100	100				<u> </u>	,	<u> </u>				
OTAL SEMP CAPITAL	142,188	53,702	7,509	6,678	318	24,417	33,896	14,250	3,910	5,335				
					-		-							
on-SEMP Prudentially Funded Projects					_			_	_	_	-		.	
nnie Street Nursery	1,300		122	122		1,143	32	3	0	0	Feb-11	-	Dec-11	Design development progressing.
omplete on site	1,472 2,772		0 122	0 122	-25 -25	1,143	32	0	0	0				
	2,112	1,412	122	122	-23	1,143	32	3	0	U				
OTAL non-SEMP CAPITAL	2,772	1,472	122	122	-25	1,143	32	3	0	0				
		,	-	-		,		İ						
OTAL ALL CAPITAL PROJECTS	144,960	55,174	7,631	6,800	293	25,560	33,928	14,253	3,910	5,335				
					_		<u> </u>	1]				1	