

AGENDA ITEM NO. 3

Report To: Safe, Sustainable Communities Date: 3 May 2011

Committee

Report By: Corporate Director Education &

Communities

Report No: FIN/44/11/AP/CM

Contact Officer: Mary McCabe Contact No:01475 712222

Subject: Safe, Sustainable Communities Capital Programme 2010/14 - Progress

1.0 PURPOSE

1.1 The purpose of the report is to update the Committee in respect of the status of the projects forming part of the Safe, Sustainable Communities Committee Capital Programme and to highlight the overall financial position.

2.0 SUMMARY

- 2.1 This report advises Committee in respect of the progress and financial status of the projects within the Safe, Sustainable Communities Capital Programme.
- 2.2 It can be seen from the table that the projected spend is £21.516m which means that the total projected spend is on budget.

3.0 RECOMMENDATIONS

3.1 It is recommended that the Committee notes the current position of the 2010/14 Capital Programme and the progress on the specific projects detailed in the Appendix.

Aubrey Fawcett Alan Puckrin

Corporate Director Regeneration and Environment Chief Financial Officer

Albert Henderson Corporate Director Education and Communities

4.0 BACKGROUND

4.1 In February 2011 the Council agreed a three year Capital Programme covering the period 2011/14. This report reflects those decisions and includes the latest position for financial year 2010/14.

5.0 FINANCIAL IMPLICATIONS

- 5.1 The figures below detail the position at 25 March 2011. Expenditure to date is £7.266m, which is 89% of the 2010/11 revised budget of £8.206m.
- 5.2 The current budget is £21.516m, made up of £6.538m Supported Borrowing, £6.243m Prudential Borrowing, £4.946m of CFCR, £3.614m of Grant Funding and £0.175m of funding from external parties. The current projection is £21.516m which means the current projection is on budget.

| | Approved | Current | Over / |
|---------------------------------------|----------|----------|---------------|
| Service | Budget | Position | (Under) Spend |
| | £000 | £000 | £000 |
| Environmental & Commercial Services - | 7,639 | 7,639 | - |
| Roads (Appendix 1) | | | |
| Safer Communities | 5,322 | 5,322 | - |
| (Appendix 1) | | | |
| Environmental and Commercial Services | 8,487 | 8,487 | - |
| (Appendix 1) | | | |
| Regeneration & Planning | 64 | 64 | - |
| (Appendix 1) | | | |
| Community Investment Fund | 4 | 4 | - |
| (Appendix 1) | | | |
| Total | 21,516 | 21,516 | - |
| | | | |

- 5.3 The approved budget for 2010/11 is £10.029m. The Committee is reporting spend of £8.206m with slippage of £1.823m (18.18%) into future years, explained in 5.4 below.
- 5.4 (a) Baker Street Land Acquisition In order to complete the land acquisition an electrical sub-station owned by Scottish Power requires to be moved. Legal Services are currently negotiating with Scottish Power and this will not be complete by the end of the current financial year. £100,000, therefore, requires to be carried forward into 2011/12.
 - (b) Maintenance of Trunk Road Network/Greenock Town Centre Transport Scotland commenced the next phase of works in October 2010. However, completion of the work was delayed due to adverse weather. Transport Scotland delayed the switching of traffic onto this section of the A78 until February 2011 and as a result this delayed the works planned to be carried out by Inverclyde Council. It is now unlikely that this work will commence before the end of the financial year and this will result in £98,000 being carried forward to 2011/12.
 - (c) Zero Waste Fund The Materials Recycling Facility will be subject to tender and a new contract will be in place in April 2011. As it would not be prudent to spend all this funding until the new contract arrangements are in place, £80,000 requires to be carried forward to 2011/12.

- (d) Knocknairshill Cemetery Phase 5c The contractor went into administration late 2010 with only snagging works outstanding. Dialogue with the administrator is ongoing regarding concluding the works and outstanding accounts. It is unlikely, however, that works will be satisfactorily concluded at no additional cost to Inverclyde Council and the work will now have to be retendered. The expenditure to date is £349,000 and the remaining budget of £54,000 supported borrowing and £85,000 prudential funding will be required to be carried forward to 2011/12 until these issues are resolved.
- (e) Vehicle Replacement Programme (VRP) The 2010/11 budget is £5.350m and expenditure to end of Financial Year is £4.338m. It is anticipated that the £1.012m carried forward into 2011/12 will be fully spent by July 2011.
- (f) Flooding Strategy The 2010/11 budget is £420,000 (excluding Legal Costs). Spend of £237,000 is expected by the end of the financial year with £183,000 being carried forward to 2011/12. The works at West Station are on-going, however, the pipelining works will not be completed until 2011/12. The reservoir works are also ongoing, however, a change in site conditions has resulted in work being carried forward to 2011/12. As previously reported, an emergency powers report has been approved to carry out £50,000 of works at Battery Park and this work will not start until 2011/12.
- (g) Play Area's The 2010/11 budget is £160,000 and expenditure to 31 March 2011 is £46,000. Work on some of the sites is underway, however, there has been delays due to bad weather during the winter period. This has resulted in £124,000 being carried forward to 2011/12. As part of the budget process a further £300,000 was approved for spend in 2011/12.
- 5.5 Please refer to the status reports for each project contained in Appendix 1.

6.0 CONSULTATION

- 6.1 There are no direct staffing implications in respect of the report and as such the Head of Organisational Development and Human Resources has not been consulted.
- 6.2 There are no legal issues arising from the content of this report and as such the Head of Legal & Democratic Services has not been consulted.

7.0 EQUALTIES

7.1 This report has no impact on the Council's Equality Agenda.

COMMITTEE: SAFE, SUSTAINABLE COMMUNITIES

| | - | 2 | | 4 | 45 | 9 | 7 | 8 | 10 | F | Γ |
|---|------------------------|------|------------------------------|------------------------------|------------------------|-------------------|---|------------|--|------------|--|
| ProtectName | Est Total Cosi | 원의 | 월필된 | 題目 | 의되 | 1/12 | Est 2012/13 Est 20 | 3/14 Star | 마취 | ''ଧ | int. Hen. Status. |
| | <u>£1000</u> | 0003 | 0003 | <u>1000</u> | 0003 | 0003 | 0003 | <u> </u> | | | |
| Environmental Services - Roads Supported Borrowing Carried Forward from provicus years Baker SI Land Acquialtion | 110 | | 103 | е | ო | 100 | | | | | Legal Services Concluding Missives Awaitin completion of work by |
| Greenock Town Centre 2009/10 Provision Cantage Way Reconstruction/Resurfacing - Cathoart Square (part external funding) Footway Reconstruction/Resurfacing | 105 300 46 | 99 | 39 300 46 | 0 277 46 | 0 155 37 | 23 39 | | Sep | Oct-10 Dec-10 Sep-10 Dec-10 | | Transport Scotland (aee 5.4 of report) Apr-11 See 5.5 of report Mar-11 90%. Complete |
| 2010/11 Provision Carriage Way Reconstruction/Resurfacing Foolway Reconstruction/Resurfacing Traffic Measures Structural Improvements Lighting Repotendent | 700 200 50 15 | | 200 200 50 35 35 | 682 192 26 26 15 | 666 160 24 35 | 18 24 24 | ======================================= | Apr Apr I | Apr-10 Feb-11 Jan-11 Mar-11 Oct-10 Dec-10 Jun-10 Aug-10 | | 95% Complete - see 5.4 of report 95% Complete - see 5.4 of report Aug-11 50% - see 5.4 of report Aug-11 Complete on site Aug-10 Complete |
| 2011/12 & 2012/13 Indicative Provision General Provision Complete on Site Allocation | 4,200 | | 12 | 12 | | 1,400 | 1,400 | 1,400 | * | | |
| Roads - Supported Borrowing Total | 5,773 | 7.3 | 1,500 | 1,288 | 1,093 | 1,612 | 1,400 | 1,400 | | _ | |
| Prudentially Funded No Projects Roads - Prudentially Funded Total | 00 | 0 | o | 0 | 0 | | 0 | 0 | | | |
| Grant Funding | | | | | | | | | ****** | | Awaiting completion of work by |
| Transport Scotland - Maintenance of Trunk Road Network Cycling, Walking & Safer Streets SPT | 200 491 255 | 141 | 28 185 | 0 146 185 | 0 8 E | 85 E | 115 | 5571176555 | Apr-10 Mar Apr-10 Mar | Mar-11 Mai | Transport Scotland (see 5.4 of report) Mar-11 Mar-12 |
| Roads - Grant Funding Total | 946 | 141 | 390 | 331 | 219 | 244 | 115 | 115 | | | |
| CFCR Flooding Strategy Flooding Works Ph2 Roads - CFCR Total | 420 500 920 | 0 0 | 420 | 237 | 225 | 183 250 433 | 250 | 19 | Jun-10 Mar | Mar-11 Mai | Mar-11 See 5.4 of report |
| ENVIRONMENTAL SERVICES - ROADS TOTAL | 7,639 | 214 | 2,310 | 1,856 | 1,537 | 2,289 | 1,765 | 1,515 | -51 | | |
| Safer Communities Supported Borrowing PSHG - Alds and Adaptions Safer Communities Supported Borrowing Total | 400 | 0 | 100 | 001 | 100 | 100 | 000 | 100 | | _ | |
| Grant Funded PSHG Safer Communities Grant Funding Total | 2,220 | | 630 | 630 | 579 579 | 260 | 530 | 200 | | | |
| CFCR PSHG PSHG (Earmarkad Rosanvos) Safar Communities CFCR Total | 2,302 400 2,702 | o | 703 100 803 | 703 100 803 | 137 100 237 | 503 100 603 | 533 633 | 563 | | | |
| SAFER COMMUNITIES - TOTAL | 5,322 | 0 | 1,533 | 1,533 | 916 | 1,263 | 1,263 | 1,263 | | =-1 | |

| - | Oursell States | | 10 Oct-10 See 5.4 of report | | 10 See 5.4 of report | 8 | 11 Mar-11 See 5.4 of report | | See 5.4 of report | | | | Mart I See 5.4 | | | | | |
|---|--------------------------------|----------|--|--|--|--|---------------------------------|---|---|-----------------------------------|--------------------------------|-----------------------------------|--------------------------------------|-------------------------|--|---|-----------------------------------|-------------------------------------|
| 9 | Ortainal Completion Date | | Aug-10 | | Oct-10 | | Mar-11 | | | | | į | | | | | | -250.0 |
| 6 | Start Date | | Mar-10 | - 1/2 | Sep-09 | Si | Sep-10 | | | | | , | Mar-10 | | | | | 23.64 |
| 8 | Est 2013/14 | 0003 | | 0 | | 0 | 90 | 80 | | 0 | 80 | | 0 | 0 | | 0 | 0 | 2,858 |
| 7 | Est 2012/13 | <u> </u> | | 0 | 251 | 251 | 80 | 80 | | 0 | 331 | | 0 | 0 | | 0 | 0 | 3,359 |
| 9 | Est 2011/12 | 000 | 22 | 22 | 85 1,463 | 1,548 | 160 | 160 | 424 | 424 | 2,186 | 3 | 14 | 14 | | 0 | 0 | 5,752 |
| 2 | Actual to 25/03/11 | 0003 | 349 | 349 | 4,338 | 4,338 | 40 | 40 | 45 | 45 | 4,772 | Ş | 40 | 4 | 11 🕶 | 1 | - | 7,266 |
| 4 | Ravised Est 2010/11 | 000 | 349 | 349 | 4,338 | 4,338 | 41 | 41 | 45 | 45 | 4,773 | \$ | 40 | 5 | 4 | 4 | 4 | 8,206 |
| 3 | Approved Budget 2010/11 | 000 | 403 | 403 | 85 5,350 | 5,435 | 121 | 121 | 169 | 169 | 6,128 | | 7.78 | 2 | ٦ | 4 | 4 | 10,029 |
| 2 | Actual to 31/2/10 | 0003 | 57 | 25 | 956 | 926 | 23 | 23 | 81 | 81 | 1,117 | \$ | 10 | \$ | c | 0 | 0 | 1,341 |
| - | Est Total Cost | 0003 | 460 | 460 | 85 7,008 | 7,093 | 384 | 384 | 550 | 550 | 8,487 | ; | 2 | 2 | | 4 | 4 | 21,516 |
| | Project Name | | Environmantal Services Supported Borrowing Knocknaintill Cemelery PhSc | Environmental Services Supported Borrowing Total | Prudentially Funded Knocknainthil Comelery PhSc Vehicles - Prudentially Funded per Transport Review (Includes £850k of CFCR) | Environmental Services Prudentially Funded Total | Grant Funded Zoro Wasio Fund | Environmental Services Grant Funded Total | CFCR Play Areas (Incardes £78k of Supported Borrowing) | Environmental Services CFCR Total | ENVIRONMENTAL SERVICES - TOTAL | Planning Services Grant Funded | Planning Services Grant Funded Total | PLANNING SERVICES TOTAL | Community Investment Fund Supported Borrowing Rayanaresis Clariewing | Community Investment Fund Supported Borrowing Total | COMMUNITY INVESTMENT FUND - TOTAL | SAFE, SUSTAINABLE COMMUNITIES TOTAL |