

AGENDA ITEM NO: 3

Report To: Environment & Regeneration Committee Date: 31 October 2013

Report By: Acting Corporate Director Environment, Report No: FIN/81/13/AP/MT

Regeneration & Resources and Head of

Finance

Contact Officer: Matt Thomson Contact No: 01475 712256

Subject: Environment & Regeneration Capital Programme 2013/14 to 2015/16 - Progress

1.0 PURPOSE

1.1 The purpose of the report is to update the Committee in respect of the status of the projects within the Environment & Regeneration Capital Programme and to highlight the overall financial position.

2.0 SUMMARY

- 2.1 This report advises Committee in respect of the progress and financial status of the projects within the Environment & Regeneration Capital Programme.
- 2.2 It can be seen from the table in 7.2 that the projected spend is £90.453m, which means that the total projected spend is on budget.
- 2.3 Expenditure at 30th September is 22.22% of 2013/14 projected spend, net slippage of £0.053m (0.38%) is being reported, see paragraph 8.3 for further details.
- 2.4 The above figures take into account the achievement of Financial Close for the BPRA scheme on which more details are given in Section 7.
- 2.5 The Environmental and Regeneration elements of the Committee's Capital Programme are presented in separate Appendices.

3.0 RECOMMENDATION

- 3.1 that the Committee note the current position of the 2013/16 Capital Programme and the progress on the specific projects detailed in Appendices 1 & 2; and
- 3.2 that the Committee approve the virement of £40,000 from the Roads Asset Management Plan to Flooding Works.

Alan Puckrin
Acting Corporate Director
Environment, Regeneration & Resources

Jan Buchanan Head of Finance

4.0 BACKGROUND

- 4.1 In February 2013 the Council agreed the 2013/16 Capital Programme, significant additional funding was identified to increase the Roads Asset Management Plan and a number of further Projects were identified, funded from Revenue Reserves.
- 4.2 This report reflects the revised Committee structures. For ease of reference the Environment and Regeneration elements are presented in separate Appendices.

5.0 PROGRESS (Environmental & Commercial Services Major Projects)

5.1 For Roads, the total allocation for 2013/14 is £5.117m - this comprises £1.090m from Core Capital funding and £4.027m from the Roads Asset Management Plan.

Total spend on carriageway and footway resurfacing/reconstruction, and street lighting, stands at approximately £2.1m to end September 2013, with the bulk of the spend on carriageways (at around 65% of carriageway budget). Overall, projects are generally proceeding to programme. Site works to footways and street lighting have commenced, with design work progressing - the bulk of the site works are programmed for later this financial year.

Two of the planned Traffic Measures schemes within the Roads Asset Management Plan have proved not to be feasible and it is proposed to vire the £40,000 relating to these schemes to address flooding issues at Castle Road and other affected areas. This is reflected in Appendix 1.

5.2 In March 2012 the Council approved a programme of projects for Flood Management funded from the Roads Capital budget for 2012/15. This included £1m for match funding for the Flood Action Plan 2012/13 – 2013/14.

The tender for the automatic trash screens was revised to include only design and manufacture. Tenders were invited with a return date of 11 October 2013 however both of the returned tenders were received late and therefore were rejected. It will be necessary to go back out to tender again.

Additional flooding work is required at Castle Road and various other affected areas totalling £40,000, see 5.1 above for funding.

- 5.3 The augmented designs of Port Glasgow Bus Station's shelters, to provide more protection from the wind, have been agreed. SPT have committed to provide the £5.5k funds to enable their contractor, Commutaports, to make the alterations in November.
- 5.4 The Highholm Park and Ride project is reporting an estimated underspend of £30,000. Work to complete the landscaping and boundary fencing will be complete by 12 October 2013. A response on the feasibility of creating a shorter access from the car park into Port Glasgow Station is awaited from Network Rail.
- 5.5 Tender returns for the SPT funded works to the N753 Cycle Route between Lunderston Bay and Kip Marina were received on 13 September 2013. Tenders ranging from £300k to £58k are currently being evaluated. The route is subject to legal agreement with land owners Ardgowan Estates and Holt Leisure. Ardgowan Estates have agreed in draft, which when finalised will allow work to start.

The design tender for the route between Inverkip and Wemyss Bay is about to be awarded to Hyder Consultants for £17k.

5.6 The Greenock Parking Strategy/ Decriminalised Parking Enforcement project's traffic regulation orders reached the closing date for public objections on 5 August 2013. 65 objections have been received. Arrangements are in place for an independent Reporter, should a Hearing to decide the objections be necessary.

Work to complete the refresh of all possible signs and lines and the tender for the PCN processing operation is ongoing.

- 5.7 Traffic signals at Manor Crescent/ Cardwell Road (£89k, Contractor Lochwynd) were introduced on 24 September 2013 on the grounds of road safety and as part of the Council's commitment to the Statutory Quality Bus Partnership with SPT, bus operators and Transport Scotland.
- 5.8 A review of Nittingshill Bridge in Quarriers Village has been awarded to URS, the original designer, for £12k to bring the existing design up to date to allow construction works for the replacement of the existing weak bridge to be tendered next year.
- 5.9 Procurement of the Battery Park Skatepark and Jacobs Drive Play Area is ongoing. Sir Michael Street Play Area is due to start pending a further legal document being finalised at the time of writing. Consultation with Port Glasgow West CC is underway as regards the proposed play area on the Barrs Brae site and with Larkfield, Branchton and Braeside CC re the proposed Braeside play area. Residents with a Taymouth Drive addresses will be consulted directly on the proposed play area on this site.
- 5.10 The Vehicle Replacement Programme has spent £110k to date with a further £298k currently committed. It is currently projected to spend £558k, an advancement from future years of £178k.
- 5.11 Please refer to the status reports for each project contained in Appendix 1.

6.0 PROGRESS (Regeneration Major Projects)

- 6.1 Gourock Pier and Railhead Development: The scheme has received planning consent and the various planning conditions are undergoing purification. Detailed design work and Bills of Quantity for the works are currently being progressed as far as possible. The District Valuer has been instructed to undertake land valuations for the various land transactions and Heads of Terms are being progressed with landowners. Some difficulty is being experienced in the length of time required to secure the necessary dialogue and agreements with Network Rail, which will inevitably lead to a delay in the start of the project.
- 6.2 Sports & Pitches Strategy: Projects at Ravenscraig Stadium, Parklea, Nelson Street Sports Centre, Gourock Pool, South West Library, Broomhill & George Road pitches, Battery Park pitch and Birkmyre Park Kilmacolm are now complete. The works at Rankin Park Grass Pitch and Pavilion are progressing on site. Preliminary works for the replacement of the Waterfront's Refrigeration Plant are expected to start shortly.
- 6.3 Asset Management Plan Offices/Depots: A separate report detailing progress on the Council's Offices and Depots Rationalisation programme forms part of the committee agenda.
- 6.4 Port Glasgow Town Hall: The first phase of electrical upgrades, the installation of the new reception desk and the refurbishment of the ground and first floor toilets are now complete. The tender for the upgrade of the lift has been accepted and works will commence on site in January. It is also proposed to carry out a first phase of window replacement and a further phase of electrical upgrades in financial year 2013/14.
- 6.5 Lunderston Bay Rangers Station and Public Toilet: The construction of the foundations and the services connections have been commenced.
- 6.6 Please refer to the status reports for each project contained in Appendix 2.

7.0 BPRA SCHEME

- 7.1 The Business Property Renovation Scheme (BPRA) was approved by Policy & Resources Committee in February 2013. The scheme is an innovative funding package which results in Council costs being reduced by over 25% on the basis of entering an LLP with higher rate tax payers.
- 7.2 The refurbishment of Wallace Place and the creation of the Port Glasgow Hub are funded from this and will deliver a capital saving of around £1.0m which was factored into the 2013/16 Budget.
- 7.3 Progress on these projects will be reported via this report but the financial aspects have been removed

from the Capital Programme and are monitored via the AMP model.

8.0 IMPLICATIONS

- 8.1 The figures below detail the position at 30th September 2013. Expenditure to date is £3.121m (22.22% of the 2013/14 projected spend).
- 8.2 The current budget is £90.453m, made up of £14.123m supported borrowing, £58.368m prudential borrowing, £15.333m CFCR, £2.403m grant funding and £0.226m funding from external sources. The current projection is £90.453m which is on budget.

<u>Service</u>	Approved Budget £000	Current Position £000	Overspend / (Underspend) £000
Environmental & Commercial Services - Roads (Appendix 1)	21,657	21,657	0
Environmental and Commercial Services (Appendix 1)	13,588	13,588	0
Regeneration & Planning (Appendix 1)	64	64	0
Environmental & Commercial Services Total	35,309	35,309	0
Regeneration & Planning (Appendix 2)	21,612	21,612	0
Property Assets & Facilities Management (appendix 2)	32,423	32,423	0
Community Investment Fund (Appendix 2)	1,109	1,109	0
Regeneration Total	55,144	55,144	0
Total	90,453	90,453	0

8.3 The approved budget for 2013/14 is £14.100m. The Committee is projecting to spend £14.047m with net slippage into future years of £0.053m due to £0.222m within the Gourock Pier & Railhead Development, £0.087m within the AMP, £0.056m within Property Assets core allocation and £0.025m on the restoration of the SV Comet offset by projects advanced within the Vehicle Replacement Programme of £0.178m, Leisure Strategy of £0.124m and within the RAMP of £0.035m.

9.0 CONSULTATIONS

- 9.1 There are no direct staffing implications in respect of the report and as such the Head of Organisational Development, HR and Communications has not been consulted.
- 9.2 There are no legal issues arising from the content of this report and as such the Head of Legal and Democratic Services has not been consulted.

10.0 LIST OF BACKGROUND PAPERS

10.1 Property Assets and Facilities Management Capital Programme Technical Progress Reports August 2013 (a technical progress report is a project specific report which details the financial and progress position for current projects which have a legal commitment).

11.0 EQUALITIES

11.1 There are no equalities implications in this report.

APPENDIX 1

	1	2	3	4	5	6	7	8
Project Name	Est Total Cost	Actual to 31/3/13	Approved Budget 2013/14	Revised Est 2013/14	Actual to 30/09/13	Est 2014/15	Est 2015/16	Future Years
	£000	£000	£000	<u>£000</u>	<u>£000</u>	£000	<u>0003</u>	£000
Environmental Services - Roads								
Supported Borrowing Carried Forward from previous years Baker St Land Acquisition	110	14	96	96		0	0	0
Previous Years Provisions: Footway Reconstruction/Resurfacing Traffic Measures	46 90		46 90	46 90		0	0	0
Bridge Strengthening Lighting, Lit signs & Bollards Complete on Site	31 10 5		31 10 5	31 10	0 7	0	0	0
Residual Provision Roads - Supported Borrowing Total	285 577	14	80 358	80	22 29	105 105		0
Prudentially Funded Parking Strategy (£238k funded CFCR)	354	34	70	70	13	250	0	
Roads - Prudentially Funded Total	354	34	70		13			0
Grant Funding Cycling, Walking & Safer Streets SPT Sustrans	210 1,644 20	1163	85 481 20	85 481 20	5 59 0	0	0	0 0
Roads - Grant Funding Total	1,874	1,163	586		64		0	0
CFCR Flooding Strategy Ph 1 & 2 Additional Flooding Works Investment Additional Flooding Works, Castle Road and Others	852 1,000 40	0	42 0 40	0	0	222 1,000	0	0 0
Roads - CFCR Total	1,892	588	82	82	0	1,222	0	0
Mixed Funding - Roads Asset Management Plan Core Funding Additional Funding for Road Improvements - Feb 2012 2013/16 Budget Decisions:	3,900 3,000		1,300 1,627	1,300 1,627	477 1,600	1,300 0	1,300	0
Additional CFCR Additional Prudential Borrowing	5,860 4,200		1,060	1,095		2,365 2,100		0 0
Roads Asset Management Plan Total	16,960	1,373	3,987	4,022	2,077	5,765	5,800	0
ENVIRONMENTAL SERVICES - ROADS TOTAL	21,657	3,172	5,083	5,118	2,183	7,467	5,900	0

APPENDIX 1

	1	2	3	4	5	6	7	8
Project Name	Est Total Cost	Actual to 31/3/13	Approved Budget 2013/14	Revised Est 2013/14	Actual to 30/09/13	Est 2014/15	Est 2015/16	Future Years
	£000	<u>£000</u>	£000	£000	£000	£000	£000	£000
Environmental Services								
Supported Borrowing								
Knocknairshill Cemetry Ph5c	460	445	15			0	-	0
Zero Waste Fund Environmental Services Supported Borrowing Total	247 707	445	87 102		20 20			0
Environmental Services Supported Borrowing Total	707	445	102	102	20	00	00	U
Prudentially Funded								
Knocknairshill Cemetery Ph5c	50		50			0	-	0
Vehicles - Prudentially Funded per Transport Review (includes £850k of CFCR in 10/11)	11,105		380		110			0
Environmental Services Prudentially Funded Total	11,155	6,557	430	608	110	1,020	2,970	0
CFCR								
Play Areas (includes £76k of Supported Borrowing & £226k of funding from Bonds)	1,726	1,063	363	363	51	300	0	0
Environmental Services CFCR Total	1,726	1,063	363	363	51	300	0	0
ENVIRONMENTAL SERVICES - TOTAL	13,588	8,065	895	1,073	181	1,400	3,050	0
Planning Services								
Planning Services Supported Borrowing Former SNH Grant	64	51	13			0	0	0
Supported Borrowing	64 64		1 <u>3</u> 13		0			0
Supported Borrowing Former SNH Grant				13	0	0	0	-
Supported Borrowing Former SNH Grant Planning Services Supported Borrowing Total PLANNING SERVICES TOTAL	64 64	51 51	13 13	13 13	0	0	0	0
Supported Borrowing Former SNH Grant Planning Services Supported Borrowing Total	64	51	13	13		0	0	0
Supported Borrowing Former SNH Grant Planning Services Supported Borrowing Total PLANNING SERVICES TOTAL ENVIRONMENT AND PLANNING TOTAL	64 64	51 51	13 13	13 13	0	0	0	0
Supported Borrowing Former SNH Grant Planning Services Supported Borrowing Total PLANNING SERVICES TOTAL	64 64	51 51	13 13	13 13 6,204	0	0 0 8,867	0 0 8,950	0
Supported Borrowing Former SNH Grant Planning Services Supported Borrowing Total PLANNING SERVICES TOTAL ENVIRONMENT AND PLANNING TOTAL Summary Per Funding Source Supported Borrowing Prudentially Funded	5,324 15,204	51 51 11,288 586 6,290	13 13 5,991 1,773 430	13 13 6,204 1,773 608	2,364 526 123	0 8,867 1,485 3,236	0 8,950 1,480 5,070	0
Supported Borrowing Former SNH Grant Planning Services Supported Borrowing Total PLANNING SERVICES TOTAL ENVIRONMENT AND PLANNING TOTAL Summary Per Funding Source Supported Borrowing Prudentially Funded CFCR	5,324 15,204 12,380	51 51 11,288 586 6,290 2,734	13 13 5,991 1,773 430 3,190	13 13 6,204 1,773 608 3,225	2,364 526 123 1,651	8,867 1,485 3,236 4,021	8,950 1,480 5,070 2,400	0
Supported Borrowing Former SNH Grant Planning Services Supported Borrowing Total PLANNING SERVICES TOTAL ENVIRONMENT AND PLANNING TOTAL Summary Per Funding Source Supported Borrowing Prudentially Funded CFCR Grant Funding	5,324 15,204 12,380 2,175	51 51 11,288 586 6,290 2,734 1,464	13 13 5,991 1,773 430 3,190 586	13 13 6,204 1,773 608 3,225 586	2,364 526 123	8,867 1,485 3,236 4,021	8,950 1,480 5,070 2,400	0
Supported Borrowing Former SNH Grant Planning Services Supported Borrowing Total PLANNING SERVICES TOTAL ENVIRONMENT AND PLANNING TOTAL Summary Per Funding Source Supported Borrowing Prudentially Funded CFCR	5,324 15,204 12,380	51 51 11,288 586 6,290 2,734	13 13 5,991 1,773 430 3,190	13 13 6,204 1,773 608 3,225 586	2,364 526 123 1,651	8,867 1,485 3,236 4,021	8,950 1,480 5,070 2,400	0
Supported Borrowing Former SNH Grant Planning Services Supported Borrowing Total PLANNING SERVICES TOTAL ENVIRONMENT AND PLANNING TOTAL Summary Per Funding Source Supported Borrowing Prudentially Funded CFCR Grant Funding	5,324 15,204 12,380 2,175	51 51 11,288 586 6,290 2,734 1,464	13 13 5,991 1,773 430 3,190 586	13 13 6,204 1,773 608 3,225 586	2,364 526 123 1,651	8,867 1,485 3,236 4,021	1,480 5,070 2,400	0
Supported Borrowing Former SNH Grant Planning Services Supported Borrowing Total PLANNING SERVICES TOTAL ENVIRONMENT AND PLANNING TOTAL Summary Per Funding Source Supported Borrowing Prudentially Funded CFCR Grant Funding External	5,324 15,204 12,380 2,175 226	51 51 11,288 586 6,290 2,734 1,464 214	13 13 5,991 1,773 430 3,190 586 12	13 13 6,204 1,773 608 3,225 586 12	2,364 526 123 1,651 64	1,485 3,236 4,021 125	1,480 5,070 2,400	0

	1	2	3	4	5	6	7	8	9	10	11
Project Name	Est Total Cost	Actual to 31/3/13	Approved Budget 2013/14	Revised Est 2013/14	Actual to 30/09/13		Est 2015/16	Future Years	Start Date	Original Completion Date	Current Completion Date
	£000	£000	£000	£000	£000	£000	£000	£000			
Regeneration and Planning											
Supported Borrowing Gourock Pier & Railhead Development Area (includes £300k from CFCR) Gourock Transport - Old Costs	4,700 400	478 400	722	500	3	3,722	0				
Regeneration and Planning Supported Borrowing Total	5,100	878	722	500	3	3,722	0	0			
Prudentially Funded											
Leisure Strategy Ravenscraig Stadium Refurbishment Parklea Pavilion and Juniors Facility Rankin Park Grass Pitch and Pavilion Nelson Street Sports Centre Refurbishment New Community Facility Broomhill (includes £200k CFCR) Gourock Pool Refurbishment Gourock Pool Remedial Works Waterfront Ice Rink	1,836 4,678 1,400 625 700 2,039 50 299	1,790 4,528 271 567 0 2,001 22	22 177 929 16 50 53 28 300	46 150 929 36 50 38 28 274	44 296 12 23	0 200 22 650 0	0 0 0 0 0		Apr-11 Apr-11 Mar-13 Jun-12 Oct-10 Jan-13 Tba	Jan-12 Aug-12 Oct-13 Oct-12 Dec-11 Feb-13	Sep-12 Jun-12 Oct-13 Mar-13 May-12 Apr-13
Pitches Strategy Lesiure & Pitches Contingency Leisure & Pitches Complete on site	63 3,094	0 2,995	0 99	0 87		63 12					
Regeneration and Planning Prudentially Funded Total	14,784	12,174	1,514	1,638	426	972	0	0			
Grant Funding/CFCR											
SV Comet Regeneration of Port Glasgow Town Centre Further Regeneration of Port Glasgow Town Centre Broomhil Regeneration	228 1,000 250 250	94 616	134 184	109 184		25 200 250 250	0 0		Tba		
Regeneration and Planning Additional Funding Total	1,728	710	318	293	0	725	0	0]		
Regeneration Services Total	21,612	13,762	2,554	2,431	429	5,419	0	0			

	1	2	3	4	5	6	7	8	9	10	11
Project Name	Est Total Cost	Actual to 31/3/13	Approved Budget 2013/14	Revised Est 2013/14	Actual to 30/09/13		Est 2015/16	Future Years	Start Date	Original Completion Date	Current Completion Date
	£000	£000	£000	<u>£000</u>	<u>£000</u>	£000	<u>£000</u>	£000			
Property Assets and Facilities Management											
Supported Borrowing											
Property Assets Allocation Previous Years DDA Works 2012/13 Demolitions Balance	202 36 0	145 28	47 14 11	57 8 0	71 2	0 0 0			Apr-12 Apr-12	Mar-13 Mar-13	Sep-13 Oct-13
Property Assets Allocation 2013/14 Port Glasgow Town Hall Windows Phase 1 Health and Safety Works Battery Park Sea Defences Waterfront Refrigeration Plant Contribution Waterfront Tusk Repairs Reservoirs Demolitions Inverclyde Leisure Essential Upgrades Design and Precontract Allocation Comet Canopy Contribution Fire Safety Works Various Rewiring Projects DDA Works Minor Works	50 95 197 100 43 50 23 25 50 30 50 175 15	0 0 0 0 0 0 0 0 0	50 95 170 100 40 50 25 25 50 30 50 175 60	50 95 170 100 41 50 20 25 50 30 50 175 15	1 7 8 41 2 5 5 6	0 0 27 0 2 0 3 3 0 0 0 0 0	0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0	Apr-13 Oct-14 Tba Jul-13 Apr-13	Feb-14 Mar-14 Dec-14 Aug-14 Mar-14 Mar-14 Mar-14 Mar-14 Mar-14 Mar-14 Mar-14	Feb-14 Mar-14 Dec-14 Aug-14 Mar-14 Mar-14 Mar-14 Mar-14 Mar-14 Mar-14 Mar-14
General Provision	2,000	0	0	0		1,000	1,000				
Arts Guild Port Glasgow Town Centre Refresh of Town Hall (CFCR) (includes £500k CFCR, 208K in 10/11 and 292 in 11/12)	2,750 250	2,739 23	11 164	11 164		0 63	0 0		Nov-10 Jun-12	Jun-12 Mar-14	Nov-12 Mar-14
Property Assets Supported Borrowing Total	6,245	2,935	1,247	1,191	159	1,119	1,000	0			
Complete On Site											
Supported Borrowing											
Complete on Site Allocation	98	0	98	98	15	0	0				
Complete on Site Supported Borrowing Total	98	0	98	98	15	0	0	0			

	1	2	3	4	5	6	7	8	9	10	11
Project Name	Est Total Cost	Actual to 31/3/13	Approved Budget 2013/14	Revised Est 2013/14	Actual to 30/09/13		Est 2015/16	Future Years	Start Date	Original Completion Date	Current Completion Date
	£000	<u>£000</u>	£000	£000	£000	£000	£000	£000			
Prudentially Funded Asset Management Plan:											
Offices Greenock Municipal Buildings Customer Centre Greenock Municipal Buildings Banking Hall Refurbishment Greenock Municipal Buildings Balance Gourock Municipal Buildings	2,470 256 2,317 300	2,399 203 42 0	71 72 133 0	71 28 133 0	5 10	0 25 2,069 300	0 73	0	Dec-10 Jan-13	Jan-12 Apr-13	Jun-12 Apr-13
Wellington Academy/Highholm Primary Demolition Wallace Place - Library Fit Out Business Store	342 100 400	288 0 122	54 0 0	54 0 0		0 100 229	0	0 0		Mar-12 Tba	Apr-12 Tba
Central Library Conversion William St West Stewart Street Lease Expiry AMP Offices Complete on site	4,030 1,800 50 500 15	399 1 0 15	1,731 10 49 100	1,731 10 6 100	6		100 270 0	0 90 0 0	Sep-13		Jul-14
<u>Depots</u> Replacement Depot	11,200	1,247	1,709	1,709	81	7,100	1,144	0	Aug-12	Apr-15	Apr-15
Kirn Drive Civic Amenity Site Materials Recycling Facility	700 1,600	66 855	145 16			450 729		0			
Prudentially Funded Total	26,080	5,637	4,090	4,003	145	14,675	1,675	90			
Property Assets and Facilities Management Total	32,423	8,572	5,435	5,292	319	15,794	2,675	90			
Community Investment Fund											
Supported Borrowing											
Community Investment Fund (includes £203k funded from CFCR) (note: remaining budget allocated to Lunderston Bay Visitor Facility)	1,109	891	120	120	5	98	0		Sep-13	Oct-13	Jan-14
Community Investment Fund Supported Borrowing Total	1,109	891	120	120	5	98	0	0			
Regeneration Total	55,144	23,225	8,109	7,843	753	21,311	2,675	90			

	1	2	3	4	5	6	7	8	9	10	11
<u>Project Name</u>	Est Total Cost	Actual to 31/3/13	Approved Budget 2013/14	Revised Est 2013/14	Actual to 30/09/13	Est 2014/15	Est 2015/16	<u>Future</u> <u>Years</u>	Start Date	Original Completion Date	Current Completion Date
	<u>£000</u>	£000	<u>£000</u>	<u>£000</u>	£000	£000	£000	£000			
Summary Per Funding Source											
Supported Borrowing	8,799	3,678	2,023	1,745	182	2,376	1,000	0			
Prudentially Funded	43,164	17,763	5,602	5,639	571	17,997	1,675	90			
CFCR	2,953	1,690	350	350	0	913	0	0			
Grant Funding	228	94	134	109	0	25	0	0			
Regeneration Total	55,144	23,225	8,109	7,843	753	21,311	2,675	90			