

AGENDA ITEM NO: 2

Report To: Policy & Resources Committee Date: 22 May 2018

Report By: Chief Financial Officer and Report No: FIN/58/18/AP/MT

Corporate Director Environment, Regeneration & Resources

Contact Officer: Matt Thomson Contact No: 01475 712256

Subject: Policy & Resources Capital Programme 2017/2021 - Progress

Report

1.0 PURPOSE

1.1 The purpose of the report is to update the Committee in respect of the status of the projects within the Policy & Resources Capital Programme and to highlight the overall financial position.

2.0 SUMMARY

- 2.1 This report updates the Committee in respect of the progress and financial status of the projects within the Policy & Resources Capital Programme.
- 2.2 It can be seen from section 6 that the projected spend over the period to 2020/21 is £1.919m, which means that the total projected spend is on budget.
- 2.3 Expenditure at 31 March is 83.7% of 2017/18 projected spend, net advancement of £0.020m (7.81%) is being reported. This has not changed from the net advancement reported to the last Committee. The final accruals/charges remain to be processed and the final position will be reported to the Committee in August.

3.0 RECOMMENDATIONS

3.1 That the Committee notes the current position of the 2017/21 Capital Programme, the reported advancement and the progress on the specific projects detailed in the report and Appendix 1.

4.0 BACKGROUND

- 4.1 On March 15 2018 the Council approved the 2018-2021 Capital Programme which continued the core annual ICT allocation of £0.363m.
- 4.2 Scottish Wide Area Network was reporting a remaining budget although it has been completed in previous years. This project was funded from Earmarked Reserves and on completion the balance had been returned to Free Reserves. As a result the remaining £0.031m budget has been removed.

5.0 PROGRESS

- 5.1 PC Refresh Programme ICT has moved to a six year desktop and laptop refresh strategy and has concluded the 2017/18 refresh programme. It has identified the equipment to be replaced during the 2018/19 refresh programme which is scheduled to begin in April 2018, concluding by February 2019. Priority is being given to replacing laptop devices within the school estate.
- 5.2 Server and Switch Replacement A small number of maintenance replacements are scheduled for 2018/19 and are being scoped at present.
- 5.3 Two Business Cases for investment as part of the Council's Digital Strategy have been approved by the Digital Access Group. A Business Case for a significant investment in the Council's Customer Relationship Management System was agreed at this Committee in March 2018 and project initiation has commenced.

6.0 FINANCIAL IMPLICATIONS

Finance

- 6.1 The figures below detail the position at 31 March 2018. Expenditure to date is £0.231m (83.7% of the 2017/18 projected spend) prior to final entries and accruals.
- 6.2 The current budget for the period to 31 March 2021 is £1.919m. The current projection is £1.919m which means the total projected spend is on budget.
- 6.3 The approved budget for 2017/18 is £0.256m. The Committee is projecting to spend £0.276m with net advancement of £0.020m (7.81%) mainly due to advancement within the Modernisation Fund (£0.022m).

One off Costs

Cost Centre	Budget Heading	Budget Years	Proposed Spend this Report £000	Virement From	Other Comments
N/A					

Annually Recurring Costs/ (Savings)

Cost Centre	Budget Heading	With Effect from	Annual Net Impact £000	Virement From (If Applicable)	Other Comments			
N/A								

7.0 CONSULTATION

7.1 Legal

There are no legal issues arising from the content of this report and as such the Head of Legal and Property Services has not been consulted.

7.2 Human Resources

There are no direct staffing implications in respect of the report and as such the Head of Organisational Development, HR and Communications has not been consulted.

7.3 **Equalities**

There are no equalities implications in this report.

7.4 Repopulation

There are no repopulation implications in this report.

8.0 LIST OF BACKGROUND PAPERS

8.1 None

COMMITTEE: POLICY & RESOURCES

	1	2	3	4	5	6	7	8
Project Name	Est Total Cost	Actual to 31/3/17	Approved Budget 2017/18	Revised Est 2017/18	Actual to 31/03/18	Est 2018/19	Est 2019/20	Est 2020/21
	<u>0003</u>	£000	£000	£000	<u>£000</u>	£000	£000	£000
Environment, Regeneration & Resources								
<u>ICT</u>								
Storage/Backup Devices/Minor Works and Projects	43		13	43	43	0	0	
Rolling Replacement of PC's	107		43		107	0	0	
Whiteboard/Projector Refresh	52		6	22	7	30	0	
Server & Switch Replacement Programme	55		6	55	55	0	0	
Annual Allocation	1,239	0	159	0	0	513	363	363
Scottish Wide Area Network	300	300	0	0	0	0	0	
Complete on Site	0		2		0	_	ŭ	
ICT Total	1,796	300	229	227	212	543	363	363
<u>Finance</u>								
Modernisation Fund	123	6	27	49	19	12	56	
Finance Total	123	6	27	49	19	12	56	0
TOTAL	1,919	306	256	276	231	555	419	363